

Test_Facility_Robot_UK



Executive Summary

BeaconMedaes Service Technician Robot_UK Tester tested the Anaesthetic Gas Scavenge System(s) indicated by this report in accordance with HTM , HTM - , ISO -1 (as appropriate) and/or accordance with the facilities own specification (where requested) and other applicable standards or agencies. The results, dates and locations of the tests performed and specific data on each test can be found on the Test Summary pages.

The testing of the system(s) may include all or part of the tests offered by BeaconMedaes. Only the tests indicated by the summary and data pages were performed on the dates indicated. The results of the tests reported represent BeaconMedaes findings on the dates and locations indicated by the report forms only.

System(s) components include:

1. AGSS : pcs
2. Outlet : pcs



Date of system(s) re-commissioning	
Date of previous system re-commissioning	N/A
Date of next re-commissioning	

#	Location	Product	System	S/N	Status
1	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 1	MNL_	Fail
2	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 1	MNL_	Fail
3	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 2	MNL_	Pass
4	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 2	MNL_	Pass
5	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 3	MNL_	Pass
6	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 3	MNL_	Pass
7	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 4	MNL_	Pass
8	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 4	MNL_	Pass
9	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 5	MNL_	Pass
	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_	System 5	MNL_	Pass



System 1

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	

Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condition of outlet is acceptable	Individual flow at 1kPA	Individual flow at 2kPA	Individual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Component Installed	Individual flow at 1kPA	Individual flow at 2kPA	Individual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Fail	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	No	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	Condition of outlet is acceptable : failed.
4		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Fail	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	No	0. 0	0. 0	0. 0	0. 0	0. 0	0. 0	Condition of outlet is acceptable : failed.



System 2

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	

Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							



System 3

Test Date:

AGSS: Side Blower: Duplex: Penlon: **1: Penlon DGS- 0, Duplex Becker, s/n MNL_**

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	



Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							



System 4

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	



Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							



System 5

Test Date:

AGSS: Side Blower: Duplex: Penlon: **1: Penlon DGS- 0, Duplex Becker, s/n MNL_**

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	

Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 1: Penlon DGS- 0, Duplex Becker, s/n MNL_

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number		
Calibration due date		

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0. 0	
Pump 2(if installed). Static pressure (no flow), kPA	0. 0	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4		loor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							





Authorization to carry out work with/without an order number.

Notes: Customer will agree to supply BeaconMedaes with a valid order number or payment for non-account holders for the actual time spend, traveling and parts used during the breakdown intervention by next working day.

Customer Confirmation

Signed by Robot_UK
(Being duly authorized to sign on behalf of the customer)

Service Engineer Confirmation

Signed by Robot_UK Tester





Test_Facility_Robot_UK

