

Active Anaesthetic Gas Scavenging System Annual Re-Commissioning

Test_Facility_Robot_UK

14-Sep-24



Executive Summary

BeaconMedaes Service Technician Robot_UK Tester tested the Anaesthetic Gas Scavenge System(s) indicated by this report in accordance with HTM2022, HTM02-01, ISO7396-1 (as appropriate) and/or accordance with the facilities own specification (where requested) and other applicable standards or agencies. The results, dates and locations of the tests performed and specific data on each test can be found on the Test Summary pages.

The testing of the system(s) may include all or part of the tests offered by BeaconMedaes. Only the tests indicated by the summary and data pages were performed on the dates indicated. The results of the tests reported represent BeaconMedaes findings on the dates and locations indicated by the report forms only.

System(s) components include:

1. AGSS : 10 pcs
2. Outlet : 20 pcs



Date of system(s) re-commissioning	14-Sep-24
Date of previous system re-commissioning	N/A
Date of next re-commissioning	14-Sep-25

#	Location	Product	System	S/N	Status
1	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0973	System 1	MNL_0973	Fail
2	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0968	System 1	MNL_0968	Fail
3	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0974	System 2	MNL_0974	Pass
4	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0969	System 2	MNL_0969	Pass
5	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0975	System 3	MNL_0975	Pass
6	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0970	System 3	MNL_0970	Pass
7	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0976	System 4	MNL_0976	Pass
8	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0971	System 4	MNL_0971	Pass
9	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0977	System 5	MNL_0977	Pass
10	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0972	System 5	MNL_0972	Pass



System 1

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0973

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	



Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0968

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Fail	0.000	0.000	0.000	0.000	0.000	0.000	No	0.000	0.000	0.000	0.000	0.000	0.000	Condition of outlet is acceptable : failed.
4	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Fail	0.000	0.000	0.000	0.000	0.000	0.000	No	0.000	0.000	0.000	0.000	0.000	0.000	Condition of outlet is acceptable : failed.



System 2

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0974

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	

Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0969

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							



System 3

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0975

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	



Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0970

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							



System 4

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0976

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	

Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0971

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							



System 5

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0977

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	



Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date: 14-Sep-24

AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_0972

Building 1 : Floor 2

Calibrated Test Equipment

Data Point	Result	Device Notes
Serial number	11	
Calibration due date	14-Sep-24	

Dynamic Risk Assessment

Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks

Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	
Pump 1. Static pressure (no flow), kPA	0.000	
Pump 2(if installed). Static pressure (no flow), kPA	0.000	

Plant Room Checks

Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	



Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

#	Test Date	Location	Product	Condi on of outlet is accepta ble	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Compo nent Installe d	Individ ual flow at 1kPA	Individ ual flow at 2kPA	Individ ual flow at 4kPA	Total flow at 1kPA	Total flow at 2kPA	Total flow at 4kPA	Comments
1	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
2	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
3	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							
4	14-Sep-24	Building 1 : Floor 1	Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA	Pass							No							



Authorization to carry out work with/without an order number.

Notes: Customer will agree to supply BeaconMedaes with a valid order number or payment for non-account holders for the actual time spend, traveling and parts used during the breakdown intervention by next working day.

Customer Confirmation

|

Signed by Robot_UK
(Being duly authorized to sign on behalf of the customer)

Service Engineer Confirmation

|

Signed by Robot_UK Tester





Test_Facility_Robot_UK

14-Sep-2024 010617

