

Test_Facility_Robot



Executive Summary

BeaconMedaes Service Technician Robot Tester tested the Medical Gas Pipeline System indicated by this report in accordance with HTM02-01 Part B section 10 (Maintenance) and/or accordance with the facilities own specification (where requested) and other applicable standards or agencies. The tests performed on this system were found to be within test specifications unless otherwise noted. The results, dates and locations of the tests performed and specific data on each test can be found on the Test Summary pages.

The testing of this system may include all or part of the tests offered by BeaconMedaes. Only the tests indicated by the summary and data pages were performed on the dates indicated. The results of the tests reported represent BeaconMedaes findings on the dates and locations indicated by the report forms only. System components include:

1. Outlet : 2 pcs

Inspection Report

OUTLET

#	Test Date	Location	Product	Outlet condition is acceptable	Mechanical function is acceptable	Gas specificity is correct	Outlet does not leak	Flow and pressure drop is acceptable	AGSS Outlet . Flow at 1kPa	AGSS Outlet. Flow at 2kPa	AGSS Outlet. Flow at 4kPa	Risk assessment
1		loor 1	Outlet: Other: BeaconMedaes: 8102340981: 1ST FIX TU STUB 1700MM N2O	Pass	Pass	Pass	Pass	Pass				I am OK to commence works
2		loor 1	Outlet: Other: BeaconMedaes: 8102340981: 1ST FIX TU STUB 1700MM N2O	Pass	Pass	Pass	Pass	Pass				I am OK to commence works

Description of Work

Label	Description
Outlet condition is acceptable	Examine terminal unit for obvious leaks or damage
Mechanical function is acceptable	Probe operates and engages/disengages correctly and does not swivel (wall type). Outlet does not stick or jam and operates smoothly.
Gas specificity is correct	Insert a blank probe and check gas specificity is correct and no cross connections are present
Outlet does not leak	Check the outlet does not leak
Flow and pressure drop is acceptable	Using a calibrated test gun check the terminal unit performance
AGSS Outlet . Flow at 1kPa	Applicable only for AGSS outlets only
AGSS Outlet. Flow at 2kPa	Applicable only for AGSS outlets only
AGSS Outlet. Flow at 4kPa	Applicable only for AGSS outlets only
Risk assessment	Consider the following list as a minimum when carry out this assesment: • General Site Safety Condition • Hot Works • Housekeeping • Lighting • Noise Levels • Public Safety • Steps and Ladders • Working at Height

Authorization to carry out work with/without an order number.

Notes: Customer will agree to supply Class 1 Inc. with a valid order number or payment for non-account holders for the actual time spend, traveling and parts used during the breakdown intervention by next working day.

Customer Confirmation

|

Service Engineer Confirmation

|

Signed by Robot

(Being duly authorized to sign on behalf of the customer)

Signed by Robot Tester



Test_Facility_Robot

