


Test_Robot_UK



Executive Summary

BeaconMedaes Service Technician Robot_UK Testing tested the Anaesthetic Gas Scavenge System(s) indicated by this report in accordance with HTM2022, HTM02-01, ISO7396-1 (as appropriate) and/or accordance with the facilities own specification (where requested) and other applicable standards or agencies. The results, dates and locations of the tests performed and specific data on each test can be found on the Test Summary pages.

The testing of the system(s) may include all or part of the tests offered by BeaconMedaes. Only the tests indicated by the summary and data pages were performed on the dates indicated. The results of the tests reported represent BeaconMedaes findings on the dates and locations indicated by the report forms only.

System(s) components include:

1. AGSS : 10 pcs
2. Outlet : 20 pcs

Date of system(s) re-commissioning	
Date of previous system re-commissioning	
Date of next re-commissioning	

#	Location	Product	System	S/N	Status
1	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 1		Fail
2	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 1		Fail
3	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 2		Pass
4	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 2		Pass
5	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 3		Pass
6	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 3		Pass
7	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 4		Pass
8	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 4		Pass
9	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 5		Pass
10	Building 1 : Floor 2	AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker	System 5		Pass



System 1

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	

Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	



Access to plant is good satisfactory	Pass	
--------------------------------------	------	--

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Fail	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Fail	



System 2

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	

Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	



Access to plant is good satisfactory	Pass	
--------------------------------------	------	--

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	



System 3

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	



Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	



Access to plant is good satisfactory	Pass	
--------------------------------------	------	--

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	



System 4

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	



Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	



Access to plant is good satisfactory	Pass	
--------------------------------------	------	--

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	



System 5

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	



Area around plant is clear	Pass	
Access to plant is good satisfactory	Pass	

Test Date:

AGSS: Side Blower: Duplex: Penlon: 5003041 DGS-390, Becker

Building 1 : Floor 2

Calibrated Test Equipment		
Data Point	Result	Device Notes
Serial number	11	
Calibration due date		

Dynamic Risk Assessment		
Data Point	Result	Device Notes
Risk Assessment	I am OK to commence works	

Plant Checks		
Data Point	Result	Device Notes
Fixing down bolts condition	Pass	
Operation of lamps condition	Pass	
Flexible pipe work and earth bonding	Pass	
Remote switch(es) connected	Pass	
Exhaust point has no blockage	Pass	
Exhaust drains operates properly	Pass	
Inlet filter (if fitted) is clean	Pass	

Plant Room Checks		
Data Point	Result	Device Notes
Plant ventilation satisfactory	Pass	
Plant room tidy	Pass	
Plant room floor free from obstruction	Pass	
Plant room signage visible	Pass	
Plant room lighting is adequate	Pass	
Room temperature adequate	Pass	
Area around plant is clear	Pass	



Access to plant is good satisfactory	Pass	
--------------------------------------	------	--

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	

Test Date:

Outlet: DiamondCare: AGSS / WAGD: Latch Key: Hill-Rom: NFPA

Building 1 : Floor 1

01. Pump 1		
Data Point	Result	Device Notes
Condition of outlet is acceptable	Pass	



Authorization to carry out work with/without an order number.

Notes: Customer will agree to supply BeaconMedaes with a valid order number or payment for non-account holders for the actual time spend, traveling and parts used during the breakdown intervention by next working day.

Customer Confirmation

|

Signed by Robot_UK
(Being duly authorized to sign on behalf of the customer)

Service Engineer Confirmation

|

Signed by Robot_UK Testing



Test_Robot_UK

