

# Test\_Facility\_Robot\_UK

A healthcare professional in blue scrubs is shown from the chest down, holding a smartphone in their right hand and a pen over a clipboard in their left. A network of white circular icons is overlaid on the image, connected by lines. The icons represent various aspects of healthcare and technology: a doctor, a first aid kit, a person at a computer, a bar chart, a person with a plus sign, a magnifying glass, a gear, a wrench and screwdriver, a truck with a plus sign, a person with a checkmark, a document with a checkmark, a person with a plus sign, a person at a computer, a bar chart, a person with a plus sign, a magnifying glass, a gear, a wrench and screwdriver, a truck with a plus sign, a person with a checkmark, a document with a checkmark, a person with a plus sign, a person at a computer, a bar chart, a person with a plus sign, a magnifying glass, a gear, a wrench and screwdriver, a truck with a plus sign, a person with a checkmark, a document with a checkmark. The background is a blurred indoor setting.



# Executive Summary

BeaconMedaes Service Technician Robot\_UK Tester tested the Anaesthetic Gas Scavenge System(s) indicated by this report in accordance with HTM2022, HTM02-01, ISO7396-1 (as appropriate) and/or accordance with the facilities own specification (where requested) and other applicable standards or agencies. The results, dates and locations of the tests performed and specific data on each test can be found on the Test Summary pages.

The testing of the system(s) may include all or part of the tests offered by BeaconMedaes. Only the tests indicated by the summary and data pages were performed on the dates indicated. The results of the tests reported represent BeaconMedaes findings on the dates and locations indicated by the report forms only.

System(s) components include:

1. AGSS : 10 pcs
2. Outlet : 20 pcs



|                                          |           |
|------------------------------------------|-----------|
| Date of system(s) re-commissioning       | 04-Oct-24 |
| Date of previous system re-commissioning | N/A       |
| Date of next re-commissioning            | 04-Oct-25 |

| #  | Location             | Product                                                                                 | System   | S/N      | Status |
|----|----------------------|-----------------------------------------------------------------------------------------|----------|----------|--------|
| 1  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1223 | System 1 | MNL_1223 | Fail   |
| 2  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1218 | System 1 | MNL_1218 | Fail   |
| 3  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1224 | System 2 | MNL_1224 | Pass   |
| 4  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1219 | System 2 | MNL_1219 | Pass   |
| 5  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1220 | System 3 | MNL_1220 | Pass   |
| 6  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1225 | System 3 | MNL_1225 | Pass   |
| 7  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1226 | System 4 | MNL_1226 | Pass   |
| 8  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1221 | System 4 | MNL_1221 | Pass   |
| 9  | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1227 | System 5 | MNL_1227 | Pass   |
| 10 | Building 1 : Floor 2 | AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL_1222 | System 5 | MNL_1222 | Pass   |



## System 1

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1223**

Building 1 : Floor 2

| Calibrated Test Equipment |           |              |
|---------------------------|-----------|--------------|
| Data Point                | Result    | Device Notes |
| Serial number             | 11        |              |
| Calibration due date      | 04-Oct-24 |              |

| Dynamic Risk Assessment |                           |              |
|-------------------------|---------------------------|--------------|
| Data Point              | Result                    | Device Notes |
| Risk Assessment         | I am OK to commence works |              |

| Plant Checks                                         |        |              |
|------------------------------------------------------|--------|--------------|
| Data Point                                           | Result | Device Notes |
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

| Plant Room Checks                      |        |              |
|----------------------------------------|--------|--------------|
| Data Point                             | Result | Device Notes |
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |
| Plant room signage visible             | Pass   |              |



|                                      |      |  |
|--------------------------------------|------|--|
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1218**

Building 1 : Floor 2

#### Calibrated Test Equipment

| Data Point           | Result    | Device Notes |
|----------------------|-----------|--------------|
| Serial number        | 11        |              |
| Calibration due date | 04-Oct-24 |              |

#### Dynamic Risk Assessment

| Data Point      | Result                    | Device Notes |
|-----------------|---------------------------|--------------|
| Risk Assessment | I am OK to commence works |              |

#### Plant Checks

| Data Point                                           | Result | Device Notes |
|------------------------------------------------------|--------|--------------|
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

#### Plant Room Checks

| Data Point                             | Result | Device Notes |
|----------------------------------------|--------|--------------|
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |



|                                      |      |  |
|--------------------------------------|------|--|
| Plant room signage visible           | Pass |  |
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

| # | Test Date | Location             | Product                                                      | Condition of outlet is acceptable | Individual flow at 1kPA | Individual flow at 2kPA | Individual flow at 4kPA | Total flow at 1kPA | Total flow at 2kPA | Total flow at 4kPA | Component Installed | Individual flow at 1kPA | Individual flow at 2kPA | Individual flow at 4kPA | Total flow at 1kPA | Total flow at 2kPA | Total flow at 4kPA | Comments                                    |
|---|-----------|----------------------|--------------------------------------------------------------|-----------------------------------|-------------------------|-------------------------|-------------------------|--------------------|--------------------|--------------------|---------------------|-------------------------|-------------------------|-------------------------|--------------------|--------------------|--------------------|---------------------------------------------|
| 1 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA | Pass                              |                         |                         |                         |                    |                    |                    | No                  |                         |                         |                         |                    |                    |                    |                                             |
| 2 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA | Pass                              |                         |                         |                         |                    |                    |                    | No                  |                         |                         |                         |                    |                    |                    |                                             |
| 3 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA | Fail                              | 0.000                   | 0.000                   | 0.000                   | 0.000              | 0.000              | 0.000              | No                  | 0.000                   | 0.000                   | 0.000                   | 0.000              | 0.000              | 0.000              | Condition of outlet is acceptable : failed. |
| 4 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD: Latch Key: BeaconMedaes: NFPA | Fail                              | 0.000                   | 0.000                   | 0.000                   | 0.000              | 0.000              | 0.000              | No                  | 0.000                   | 0.000                   | 0.000                   | 0.000              | 0.000              | 0.000              | Condition of outlet is acceptable : failed. |



## System 2

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1224**

Building 1 : Floor 2

| Calibrated Test Equipment |           |              |
|---------------------------|-----------|--------------|
| Data Point                | Result    | Device Notes |
| Serial number             | 11        |              |
| Calibration due date      | 04-Oct-24 |              |

| Dynamic Risk Assessment |                           |              |
|-------------------------|---------------------------|--------------|
| Data Point              | Result                    | Device Notes |
| Risk Assessment         | I am OK to commence works |              |

| Plant Checks                                         |        |              |
|------------------------------------------------------|--------|--------------|
| Data Point                                           | Result | Device Notes |
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

| Plant Room Checks                      |        |              |
|----------------------------------------|--------|--------------|
| Data Point                             | Result | Device Notes |
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |
| Plant room signage visible             | Pass   |              |

|                                      |      |  |
|--------------------------------------|------|--|
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1219**

Building 1 : Floor 2

#### Calibrated Test Equipment

| Data Point           | Result    | Device Notes |
|----------------------|-----------|--------------|
| Serial number        | 11        |              |
| Calibration due date | 04-Oct-24 |              |

#### Dynamic Risk Assessment

| Data Point      | Result                    | Device Notes |
|-----------------|---------------------------|--------------|
| Risk Assessment | I am OK to commence works |              |

#### Plant Checks

| Data Point                                           | Result | Device Notes |
|------------------------------------------------------|--------|--------------|
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

#### Plant Room Checks

| Data Point                             | Result | Device Notes |
|----------------------------------------|--------|--------------|
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |





|                                      |      |  |
|--------------------------------------|------|--|
| Plant room signage visible           | Pass |  |
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

| # | Test Date | Location             | Product                                                         | Condi<br>on of<br>outlet<br>is<br>accepta<br>ble | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Compo<br>nent<br>Installe<br>d | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Comments |
|---|-----------|----------------------|-----------------------------------------------------------------|--------------------------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|----------|
| 1 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 2 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 3 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 4 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |



## System 3

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1225**

Building 1 : Floor 2

| Calibrated Test Equipment |           |              |
|---------------------------|-----------|--------------|
| Data Point                | Result    | Device Notes |
| Serial number             | 11        |              |
| Calibration due date      | 04-Oct-24 |              |

| Dynamic Risk Assessment |                           |              |
|-------------------------|---------------------------|--------------|
| Data Point              | Result                    | Device Notes |
| Risk Assessment         | I am OK to commence works |              |

| Plant Checks                                         |        |              |
|------------------------------------------------------|--------|--------------|
| Data Point                                           | Result | Device Notes |
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

| Plant Room Checks                      |        |              |
|----------------------------------------|--------|--------------|
| Data Point                             | Result | Device Notes |
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |
| Plant room signage visible             | Pass   |              |



|                                      |      |  |
|--------------------------------------|------|--|
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1220**

Building 1 : Floor 2

#### Calibrated Test Equipment

| Data Point           | Result    | Device Notes |
|----------------------|-----------|--------------|
| Serial number        | 11        |              |
| Calibration due date | 04-Oct-24 |              |

#### Dynamic Risk Assessment

| Data Point      | Result                    | Device Notes |
|-----------------|---------------------------|--------------|
| Risk Assessment | I am OK to commence works |              |

#### Plant Checks

| Data Point                                           | Result | Device Notes |
|------------------------------------------------------|--------|--------------|
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

#### Plant Room Checks

| Data Point                             | Result | Device Notes |
|----------------------------------------|--------|--------------|
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |



|                                      |      |  |
|--------------------------------------|------|--|
| Plant room signage visible           | Pass |  |
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

| # | Test Date | Location             | Product                                                         | Condi<br>on of<br>outlet<br>is<br>accepta<br>ble | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Compo<br>nent<br>Installe<br>d | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Comments |
|---|-----------|----------------------|-----------------------------------------------------------------|--------------------------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|----------|
| 1 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 2 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 3 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 4 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |



## System 4

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1226**

Building 1 : Floor 2

| Calibrated Test Equipment |           |              |
|---------------------------|-----------|--------------|
| Data Point                | Result    | Device Notes |
| Serial number             | 11        |              |
| Calibration due date      | 04-Oct-24 |              |

| Dynamic Risk Assessment |                           |              |
|-------------------------|---------------------------|--------------|
| Data Point              | Result                    | Device Notes |
| Risk Assessment         | I am OK to commence works |              |

| Plant Checks                                         |        |              |
|------------------------------------------------------|--------|--------------|
| Data Point                                           | Result | Device Notes |
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

| Plant Room Checks                      |        |              |
|----------------------------------------|--------|--------------|
| Data Point                             | Result | Device Notes |
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |
| Plant room signage visible             | Pass   |              |



|                                      |      |  |
|--------------------------------------|------|--|
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1221**

Building 1 : Floor 2

#### Calibrated Test Equipment

| Data Point           | Result    | Device Notes |
|----------------------|-----------|--------------|
| Serial number        | 11        |              |
| Calibration due date | 04-Oct-24 |              |

#### Dynamic Risk Assessment

| Data Point      | Result                    | Device Notes |
|-----------------|---------------------------|--------------|
| Risk Assessment | I am OK to commence works |              |

#### Plant Checks

| Data Point                                           | Result | Device Notes |
|------------------------------------------------------|--------|--------------|
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

#### Plant Room Checks

| Data Point                             | Result | Device Notes |
|----------------------------------------|--------|--------------|
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |



|                                      |      |  |
|--------------------------------------|------|--|
| Plant room signage visible           | Pass |  |
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

| # | Test Date | Location             | Product                                                         | Condi<br>on of<br>outlet<br>is<br>accepta<br>ble | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Compo<br>nent<br>Installe<br>d | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Comments |
|---|-----------|----------------------|-----------------------------------------------------------------|--------------------------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|----------|
| 1 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 2 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 3 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 4 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |



## System 5

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1227**

Building 1 : Floor 2

| Calibrated Test Equipment |           |              |
|---------------------------|-----------|--------------|
| Data Point                | Result    | Device Notes |
| Serial number             | 11        |              |
| Calibration due date      | 04-Oct-24 |              |

| Dynamic Risk Assessment |                           |              |
|-------------------------|---------------------------|--------------|
| Data Point              | Result                    | Device Notes |
| Risk Assessment         | I am OK to commence works |              |

| Plant Checks                                         |        |              |
|------------------------------------------------------|--------|--------------|
| Data Point                                           | Result | Device Notes |
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

| Plant Room Checks                      |        |              |
|----------------------------------------|--------|--------------|
| Data Point                             | Result | Device Notes |
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |
| Plant room signage visible             | Pass   |              |





|                                      |      |  |
|--------------------------------------|------|--|
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

Test Date: 04-Oct-24

**AGSS: Side Blower: Duplex: Penlon: 5003041: Penlon DGS-390, Duplex Becker, s/n MNL\_1222**

Building 1 : Floor 2

#### Calibrated Test Equipment

| Data Point           | Result    | Device Notes |
|----------------------|-----------|--------------|
| Serial number        | 11        |              |
| Calibration due date | 04-Oct-24 |              |

#### Dynamic Risk Assessment

| Data Point      | Result                    | Device Notes |
|-----------------|---------------------------|--------------|
| Risk Assessment | I am OK to commence works |              |

#### Plant Checks

| Data Point                                           | Result | Device Notes |
|------------------------------------------------------|--------|--------------|
| Fixing down bolts condition                          | Pass   |              |
| Operation of lamps condition                         | Pass   |              |
| Flexible pipe work and earth bonding                 | Pass   |              |
| Remote switch(es) connected                          | Pass   |              |
| Exhaust point has no blockage                        | Pass   |              |
| Exhaust drains operates properly                     | Pass   |              |
| Inlet filter (if fitted) is clean                    | Pass   |              |
| Pump 1. Static pressure (no flow), kPA               | 0.000  |              |
| Pump 2(if installed). Static pressure (no flow), kPA | 0.000  |              |

#### Plant Room Checks

| Data Point                             | Result | Device Notes |
|----------------------------------------|--------|--------------|
| Plant ventilation satisfactory         | Pass   |              |
| Plant room tidy                        | Pass   |              |
| Plant room floor free from obstruction | Pass   |              |



|                                      |      |  |
|--------------------------------------|------|--|
| Plant room signage visible           | Pass |  |
| Plant room lighting is adequate      | Pass |  |
| Room temperature adequate            | Pass |  |
| Area around plant is clear           | Pass |  |
| Access to plant is good satisfactory | Pass |  |

| # | Test Date | Location             | Product                                                         | Condi<br>on of<br>outlet<br>is<br>accepta<br>ble | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Compo<br>nent<br>Installe<br>d | Individ<br>ual flow<br>at 1kPA | Individ<br>ual flow<br>at 2kPA | Individ<br>ual flow<br>at 4kPA | Total<br>flow at<br>1kPA | Total<br>flow at<br>2kPA | Total<br>flow at<br>4kPA | Comments |
|---|-----------|----------------------|-----------------------------------------------------------------|--------------------------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------------|--------------------------|--------------------------|--------------------------|----------|
| 1 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 2 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 3 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |
| 4 | 04-Oct-24 | Building 1 : Floor 1 | Outlet: Series B: AGSS / WAGD:<br>Latch Key: BeaconMedaes: NFPA | Pass                                             |                                |                                |                                |                          |                          |                          | No                             |                                |                                |                                |                          |                          |                          |          |



Authorization to carry out work with/without an order number.

Notes: Customer will agree to supply BeaconMedaes with a valid order number or payment for non-account holders for the actual time spend, traveling and parts used during the breakdown intervention by next working day.

**Customer Confirmation**

|

Signed by Robot\_UK  
(Being duly authorized to sign on behalf of the customer)

**Service Engineer Confirmation**

|

Signed by Robot\_UK Tester





**Test\_Facility\_Robot\_UK**

**04-Oct-2024 005324**

